

West Virginia Department of Environmental Remediation Office of Environmental Remediation

VRP Project #: $\underline{15017}$ Brownfield Site: Yes \square No \boxtimes Report Date: $\underline{03-16-2016}$ Page $\underline{1}$ of $\underline{2}$

OFFICE OF ENVIRONMENTAL REMEDIATION VOLUNTARY REMEDIATION PROJECT SITE VISIT/INSPECTION REPORT

SITE VISIT/INSPECTION REPORT			
<u>APPLICANT</u>		LRS	
NAME: Freedom Industries		NAME: Matt Ford	LRS# 240
ADDRESS: 1015 Barlow Drive		ADDRESS: 533 N. Jefferson St., Suite	
CITY: Charleston STATE: WV	ZIP: 25311	CITY: Lewisburg STATE: W	V ZIP: 24901
PHONE: (304)720-2312		PHONE: (304) 520-4260	
CONTACT: Robert Johns, Spill Claim Plan Administrator			
LOCATION			
FACILITY: Freedom Industries STREET ADDRESS: 1015 Barlow Drive			
CITY: Charleston	COUNTY: Kar)
DATE OF VISIT: 03-15-2016	TIME IN: 3:00 PM	TIME OUT: 4	:00PM
SITE STATUS: Abandoned Active UST's: Existing Former SURFACE SOIL STAINING: Yes No			
SURFACE WATER ON OR ADJACENT TO PROPERTY: Yes No EXISTING MONITORING WELLS: Yes No			
Existing Structures Including Dimensions and Use: 1. Former/current office building (offices, small coal testing lab and storage) - ~125'L x ~85'W x			
~30'H; 2. Garage/maintenance and vehicle storage building - ~225'L x ~55'W x ~20'H Chemicals of Potential Concern: 4-methylcyclohexanemethanol (MCHM), propylene glycol phenyl ether (PPH), calcium chloride, ethylene glycol,			
glycerin, polychlorinated biphenyls (PCB's), lead, petroleum hydrocarbons, volatile organic compounds (VOC's) and semi-volatile organic			
compounds (SVOC's)			
DRINKING WATER SOURCE:	SURROUNDING LAND USE: Residential ☐ Commercial ☐ Industrial ☐		
GW ☐ Public ☐ Other		onal Agricultural Other	
OTHER AREAS OF CONCERN:			
Arrived on site at 1500 and met Kinder Tuckwiller of Core Environmental. Three employees of SPSI were also on-site cleaning out frac tanks. Tasks for the day were preparing frac tanks for pickup by Baker Tank. All MCHM impacted areas have now been covered or removed, therefore, it is no longer necessary to collect run-off. More capping soil is expected to be delivered to the site tomorrow (3/16/16).			
Site grading activities are generally co Clay will also be used to seal off drain seep/spring has been noted in the center Reinforcement will be installed at the used to install a wall across the toe of free drainage from the seep/spring. It departed the site at approximately 160 Project Manager's Signature:	age from the equiper of the slope in A toe of the slope to the slope to walked the site with	oment wash pad to the oil/water rea 4 that is causing soils in tha help stabilize that area. Large c ill then be backfilled with large n Tuckwiller as he explained act	separator. A t area to remain wet. concrete block will be crushed stone to allow



Figure 1 – Looking north through Area 3 at soils to be capped.



Figure 2 – Looking west across Area 3 at soils to be capped. Cap extends south to where dozer is parked.



Figure 3 – Looking south at equipment wash area to be capped to prevent flow to oil/water separator.



Figure 4 – Looking northeast up slope of Area 4. Seep/spring is located in approximate center of photo. Reinforcement to begin at concrete tower on left and extend across photo left to right.



Figure 5 – Looking east up slope of Area 4. Reinforcement to extend from left to immediate foreground of photo.