



west virginia department of environmental remediation
Office of Environmental Remediation

VRP Project #: 15017
Brownfield Site: Yes [] No [x]
Report Date: 3-4-16
Page 1 of 2

OFFICE OF ENVIRONMENTAL REMEDIATION
VOLUNTARY REMEDIATION PROJECT
SITE VISIT/INSPECTION REPORT

APPLICANT

LRS

Table with 2 columns: APPLICANT and LRS. Rows include Name (Freedom Industries vs Matt Ford), Address (1015 Barlow Drive vs 533 N. Jefferson St.), City (Charleston vs Lewisburg), State (WV vs WV), ZIP (25311 vs 24901), Phone ((304)720-2312 vs (304) 520-4260), and Contact (Robert Johns, Spill Claim Plan Administrator).

LOCATION

Table with 2 columns: APPLICANT and LRS. Rows include Facility (Freedom Industries), Street Address (1015 Barlow Drive), City (Charleston), County (Kanawha), Date of Visit (March 4, 2016), Time In (~ 4:30 pm), and Time Out (~ 5:15 pm).

Form with fields for Site Status (Abandoned [x], Active []), UST's (Existing [], Former [x]), Surface Soil Staining (Yes [], No [x]), Surface Water (Yes [x], No []), Existing Monitoring Wells (Yes [x], No []), Existing Structures (1. Former/current office building, 2. Garage/maintenance building), Chemicals of Potential Concern (4-methylcyclohexanemethanol, PPH, calcium chloride, ethylene glycol, glycerin, PCB's, lead, petroleum hydrocarbons, VOC's, SVOC's), Drinking Water Source (GW [], Public [x], Other []), Surrounding Land Use (Residential [x], Commercial [x], Industrial [], Recreational [], Agricultural [], Other []), and Other Areas of Concern.

COMMENTS

On-site at Freedom Industries AST release site @ ~ 1630 hrs. Partly sunny, temperature ~ 49°; SPSI workers on-site include Gary Houseman and Chuck Devine; other SPSI employees previously on-site included Frank Yeager, Daniel Moore, Kevin Drinkwater and Johnny Vance. Work today included water management and final Area 4 excavation work. Kinder Tuckwiller of CORE also previously on-site.

Finishng up work for the day when I arrived on-site. Three truckloads of water were shipped to Belpre OH, as CSB was not accepting water due to recent heavy rain. Six truckloads of MCHM-impacted soil were sent to the landfill today. Rubbish pile near north entrance continues to grow as debris is excavated from the slope area. Additional excavation will continue next week to prepare the slope area for capping.

Departed site @ 1715 hrs.

A numbered list of photos taken during today's site visit follows, with the photos attached below:

- 1. Rubbish pile adjacent to north entrance.

Project Manager's Signature: [Handwritten Signature] Date: 3-4-16

1.

