WR-38
Rev. 5/08

API # 47-045-00311-P

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Ark Land KH Operator Well No.: BCC 9754

LOCATION: Elevation: 1009.00' Quadrangle: Amherstdale

District: Logan County: Logan

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company Jackson Resources Co.
24 Second St
Hamlin WV 25523

Agent Dale Coleman
Permit Issued Date 05/24/11

Coal Operator or Owner _____

Coal Operator or Owner _____

RECEIVED
Office of Oil & Gas
OCT 14 2011
WV Department of
Environmental Protection

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Lincoln ss:

Paul Stevens and Ben Parsons being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 20th day of Sept, 2011 and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Gel Hole	Surface	3049'		
Cement	2460'	2360'		
Cement	2305'	2205'		7" - 2265'
Cement	1800'	1700'	Perf 7" 1753'-1750'	8-5/8" - 1735'
Cement	511'	411'	Perf 7" & 8" 450'-447',	10-3/4" - 460'
Cement	250'	Surface	411'-408', 250'-247'	
No 3-1/2" pipe found in well. 7" stuck tight, perf pipe at plugs.				

Description of monument: Erect monument with API# 47-045-00311-P and that the work of plugging and filling said well was completed on the 22 day of Sept 2011.

And further deponents saith not. Paul Stevens
Ben Parsons

Sworn and subscribe before me this 26th day of September, 2011

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
MICHAEL E. MINNEY
233 WHISPERING PINES
ALUM CREEK, WV 25003
My commission expires October 7, 2012

My commission expires: 10-7-2012

Notary Public

Affidavit reviewed by the Office of Oil and Gas: Ralph D. Triplett Title: District Inspector

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
LARRY F. ORLOFF
Lease or Property Owner
1109 EVERGREEN DR. MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5168
Well No.
ORLOFF, LARRY F.
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 2-17-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 17th day of October, 2011 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		Size & Kind		
Cleaned 12 ¼" hole from surface to 123'. Cleaned 9 7/8" hole from 123' to 219'. Cleaned 7 7/8" hole from 219' to 986'. Cleaned 3 7/8" hole from 986' to 2462'. Removed 761' of 5 ½" casing from 986' to 1747'. Left an unknown amount of 5 ½" casing in the hole from 1747' to an unknown depth. Cut remaining 5 ½" at 2452', 2360', 2260', 2157', 2058', 1947' and 1847'. Cemented bottom hole from 2462' to 1947' with 60 sacks of Super Lite Cement. Removed 1179' of 8 5/8" casing from 219' to 1398' with extreme difficulty. Left 194' of 8 5/8" casing in the hole from 1398' to 1592'. Cut remaining 8 5/8" casing at 1488'. Cleaned 9 7/8" hole from 219' to 1398'. Cleaned 9 7/8" hole thru Pittsburgh Coal 1166' to 1174'. Left 16' of 16" conductor in hole from 16' to surface. **Cemented hole from 2462' to surface as follows;** From 2462' to 1947' with 60 sacks of Super Lite Cement. From 1947' to 1347' with 115 sacks of 35/65 Poz Cement. From 1347' to 1066' with 145 sacks of Thixatropic Cement with green dye. From 1066' to surface 350 sacks of Econofill Cement. A total of 670 sacks of cement were used to fill the hole from 2462' to surface. Cement did circulate at the surface.		16" Conductor 8 5/8" Casing 5 ½" Casing	0' 1179' 761'	16' 194' Unknown
Coal Seams				
PITTSBURGH	1166' to 1174'	77" of 7" casing w/company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.		
(Name)				
(Name)				
(Name)				

... and that the work of plugging and filling said well was completed on the 1st day of December, 2011

And further deponents saith not.

[signature]
Mike Mitchell

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 16th day of February 2012

[signature]
Notary Public

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rausch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

My commission expires:
March 18, 2020

Permit No. 47-49-02187-P
Well No. 5168

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
JEFFERY MICHAEL & RONALD C. MICHAEL
Lease or Property Owner
P.O. Box 211 Mannington WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5240
Well No.
MICHAEL, JEFFREY & RONALD
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 2-17-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 14th day of December, 2011 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 ¼" hole from the surface to the top of the 10 ¾". casing at 173'. Reduced hole to 9 7/8" at 173'. Cleaned 9 7/8" hole from 173' to the top of the 8 5/8" casing at 660'. Reduced hole to 7 7/8" at 660'. Cleaned 7 7/8" hole from 660' to 1706'. Tagged plug at 1706'. Removed 8 5/8" casing from 660' to 1251'. Left 83' of 8 5/8" casing in the hole from 1251' to 1334'. Cleaned 9 7/8" hole from 660' back to the top of the 8 5/8" casing at 1251'.Cleaned 9 7/8" hole through the Pittsburgh Coal (856' – 863'). Left 20' of 16" casing in the hole from 20' to surface. **Cemented hole from 1706' back to surface as follows;** From 1706' to 1063' with 211 sacks of Super Lite Cement. From 1063' to 756' with 170 sacks of SuperTropic Cement with white dye. From 756' to surface with 395 sacks of Super Lite Cement. A total of 776 sacks of cement were used to fill the hole from 1706' back to surface. Cement did circulate at the surface.		16" Conductor 10 ¾" Casing 8 5/8" Casing	0' 0' 591'	20' 122' 83'

Coal Seams		Description of Monument
Pittsburgh	(856' - 863')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 11th day of January, 2012

And further deponents saith not.

[signature]
Delbert Moore

[signature]
Kevin S. Wright

Sworn to and subscribed before me this 17th day of February, 2012

[signature]
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-049-02195-P
Well No. 5240

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
SHERMAN W. HAYS
Lease or Property Owner
539 REX RUN RD. MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5070
Well No.
HAYS, SHERMAN W.
Farm

STATE INSPECTOR SUPERVISING PLUGGING William Hawkins 2-17-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 22nd day of December, 2011 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		Size & Kind		
Cleaned 12 ¼" hole from the surface to 44'. Reduce hole to 9 7/8". Cleaned 9 7/8" hole from 44' to 1246'. Tagged plug at 1246'. Cleaned 9 7/8" hole through the Pittsburgh Coal 884' to 890'. Left 9' of 16" conductor pipe in the hole from 9' to surface. **Cemented hole from 1246' back to surface as follows;** From 1246' to 1090' with 120 sacks of 35/65 Poz Mix Cement. From 1090' to 784' with 160 sacks of Thixatropic Cement with green dye. From 784' to surface with 242 sacks of Econofill Cement. A total of 522 sacks of cement were used to fill the hole from 1246' to surface. Cement did circulate at the surface.		16" Conductor	0'	9'

Coal Seams		Description of Monument
PITTSBURGH	884' to 890'	77" of 7" casing w/company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing. Well marker will be attached to the
(Name)		cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 9th day of January, 2012

And further deponents saith not.

Mike Mitchell
Mike Mitchell

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 16th day of February, 2012

Jacqueline L. Shriver
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-49-02196-P
Well No. 5070

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
MATTHEW D. STILES
Lease or Property Owner
427 REX RUN RD. MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
4460
Well No.
STILES, MATTHEW D.
Farm

STATE INSPECTOR SUPERVISING PLUGGING William Hendrickson 2-17-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 10th day of January, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		Size & Kind		
Cleaned 12 ¼" hole from the surface to 135'. Reduced hole to 9 7/8" at 135'. Cleaned 9 7/8" hole from 135' to top of 7" casing at 909'. Drilled cement plugs at the following depths; 620' to 630', 700' to 723' and 745' to 754'. Reduced hole to 6 ¼" at 909'. Cleaned 6 ¼" hole from 909' to 1042'. Tagged plug at 1042'. Removed 91' of 7" casing from 909' to 1000'. Left an unknown amount of 7" casing in the hole from 1000' to an unknown depth. Cleaned 9 7/8" hole through the Pittsburgh Coal 792' to 800'. Possible junk metal remaining through Pittsburgh Coal. Left 22' of 20" conductor pipe in the hole from 22' to surface. **Cemented hole from 1042' back to surface as follows;** From 1042' to 692' with 175 sacks of Thixatropic Cement with green dye. From 692' to surface with 255 sacks of Econofill Cement. A total of 430 sacks of cement were used to fill the hole from 1042' to surface. Cement did circulate at the surface.		20" Conductor 7" Casing	0' 91'	22' Unknown

Coal Seams		Description of Monument
PITTSBURGH	792' to 800'	77" of 7" casing w/company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing. Well marker will be attached to the
(Name)		cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 1st day of February, 2012

And further deponents saith not.

Mike Mitchell

Kevin S. Wright

Sworn to and subscribed before me this 16th day of February 2012

Jacqueline L. Shriver
Notary Public

My commission expires: March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-49-02197-P
Well No. 4460