WR-38
Rev. 5/08

API # 47-15-1653-P
Revised

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: O'dell,Douglas Operator Well No.: O.D.Stockly #212

LOCATION: Elevation: 1333' Quadrangle: Newton
District: Henry County: Clay
Latitude: _____ Feet South of ____ Deg. ____ Min. ____ Sec.
Longitude: _____ Feet West of ____ Deg. ____ Min. ____ Sec.
easting 0487540
northing 4265587

Well Type: OIL ____ GAS water inj.

Company Triad Hunter,LLC
125 Putnam Street
Marietta, Ohio 45750

Agent Kim Arnold
Permit Issued Date 2-28-14

Coal Operator or Owner N/A
Coal Operator or Owner N/A

Received
Office of Oil & Gas
SEP 09 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Clay ss:

Rickey Duckworth and Robert Stewart being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 14 day of August, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
cement	2330	2080	1040 41/2	1290
cement	1070	970		
cement	580	480		
cement	100	0		

Description of monument: 5 in. pipe with API NO. on attached plate and that the work of plugging and filling said well was completed on the 19 day of August, 2014.

And further deponents saith not. Rickey Duckworth
Robert A Stewart

RECEIVED
Office of Oil & Gas
NOV 2 5 2014
WV Department of Environmental Protection

OFFICIAL SEAL
Notary Public, State Of West Virginia
BRIAN MARKS
349 Big Creek
Sweden, WV 25286
My Commission Expires October 25, 2023

Sworn and subscribe before me this 14 day of August, 2014

My commission expires: 10-25-2023 Brian Marks
Notary Public

Inspector

Did not witness all plugs

WR-38
Rev. 5/08

API # 47-15-01655-P

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: King, James Sr. Operator Well No.: J.B.Casto #123

LOCATION: Elevation: 1495 Quadrangle: Newton
District: Henry County: clay
Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.
Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

easting 0487504
northing 4266004

Well Type: OIL _____ GAS water inj.

Company Triad Hunter, LLC
125 Putnam Street
Marietta, Ohio 45750

Coal Operator or Owner N.A.

Coal Operator or Owner N.A.

Agent Kim Arnold

Permit Issued Date April 28,2014

Received
Office of Oil & Gas
SEP 09 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Clay ss:

Rickey Duckworth and Robert Stewart being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 3 day of July, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
cement	2500	2250	1500ft. of 41/2	1005ft.
cement	1530	1430		
cement	750	650		
cement	100	o		

Description of monument: 5 in. pipe with A.P.I. No. on attached plate and that the work of plugging and filling said well was completed on the 15 day of July, 2014.

And further deponents saith not. Rickey Duckworth
Robert Stewart

OFFICIAL SEAL
Notary Public, State Of West Virginia
BRIAN MARKS
349 Big Creek
Walton, WV 25286
My Commission Expires October 25, 2023

Sworn and subscribe before me this 21 day of July, 2014

My commission expires: 10-25-2023 Brian Marks
Notary Public

Inspector

Did not witness all plugs

WR-38
Rev. 5/08

API # 47-15-=2255-P

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: James King SR. Operator Well No.: J.B.Casto #134

LOCATION: Elevation: 1433 ft. Quadrangle: Newton

District: Henry County: Clay

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

easting 0487464
northing 4266081

Well Type: OIL _____ GAS Liq.Inj.

Company Triad Hunter, LLC
125 Putnam Street
Marietta,Ohio 45750

Coal Operator or Owner N.A.

Coal Operator or Owner N.A.

Agent Kim Arnold

Permit Issued Date 4-28-14

Received
Office of Oil & Gas
SEP 09 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Clay ss:

Rickey Duckworth and Robert Stewart being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 18 day of June, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
cement	2400	2150	1360 ft. of 41/2	1040 ft.
cement	1410	1310	875 ft. of 7 in.	1377 ft.
cement	925	825		
cement	700	600		
cement	100	0		

Description of monument: 51/2 pipe with API No. attached and that the work of plugging and filling said well was completed on the 30 day of June, 2014.

And further deponents saith not. Rickey Duckworth
Robert L. Stewart

Sworn and subscribe before me this 7 day of July, 2014

My commission expires: 10-7-23

Timothy Keaton
Notary Public

OFFICIAL SEAL
Timothy Keaton
Notary Public
State of West Virginia
My Commission Expires
October 07, 2023
1106 Big Sandy Rd
Left Hand, WV 25251

Inspector

Did not witness all plugs

WR-38
Rev. 5/08

API # 47-021-00281

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Stout, Jarrel L. Operator Well No.: Talbott, E.M. (655266)

LOCATION: Elevation: 879' Quadrangle: Vadis 7.5'

District: Troy County: Glimer

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company EQT Production Co.
120 Professional Place
Bridgeport, WV 26330

Coal Operator or Owner James G & Catherine N. Bailey
PO Box 45
Friendly, WV 26146-045

Coal Operator or Owner See attached List

Agent John Damato

Permit Issued Date 05/30/2014

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Upshur ss:

William Adkins and Kevin Metz being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 27th day of June, 20 14 and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Cement	1740'	1717'	5 1/2" 402'	?
Cement	1717'	1272'	6 5/8" 0'	1563'
Cement	925'	796'		
Cement	743'	625'		
Cement	625'	400'	Perforated 6 5/8" @ 688' to 693' 5 perfs	
Cement	400'	348'	" " @ 51' to 56' 5 perfs	
Gel	348'	200'		
Cement	200'	0'		

Description of monument: 7" pipe 4' above ground with API # and that the work of plugging and filling said well was completed on the 18th day of July, 2014.

And further deponents saith not. Kevin Metz

William Adkins

Sworn and subscribe before me this 5th day of August, 20 14

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
DENISE H. PULLIAM
49 W. LINCOLN ST.
BUCKHANNON, WV 26201
My commission expires June 12, 2016

My commission expires: 06/12/2016

Denise H. Pulliam
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Bryan O'Hern 8-11-14 Title: Inspector

WR-38
Rev. 5/08

API # 47-021-01023

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Jones, Aubrey R. ETAL Operator Well No.: #1 (157071)

LOCATION: Elevation: 960' Quadrangle: Gilmer 7.5'

District: Glenville County: Gilmer

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company EQT Production Company
120 Professional Place
Bridgeport, WV 26330

Coal Operator or Owner Pauletta S. Carroll
PO Box 45
Friendly, WV 26146

Coal Operator or Owner See List attached

Agent John Damato

Permit Issued Date 07/15/2014

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Upshur ss:

William Adkins and Kevin Metz being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 22nd day of July, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Cement	1851'	1631'	7" 180'	1461'
Cement	1631'	1510'	8" 0'	200'
Cement	1300'	915'		
Cement	718'	610'		
Cement	250'	0'		

Description of monument: 7" pipe 4' above ground with API # and that the work of plugging and filling said well was completed on the 4th day of August, 2014.

And further deponents saith not. Kevin Metz

William Adkins

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
DENISE H. PULLIAM
49 W. LINCOLN ST.
BUCKHANNON, WV 26201
My commission expires June 12, 2016

Sworn and subscribe before me this 5th day of August, 2014

My commission expires: 06/12/2016

Denise H. Pulliam
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Byron Kern 8-11-14 Title: Inspector

WR-38
Rev. 5/08

API #47-021-02424

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Lowther, Ervin Operator Well No.: Lowther, E #1 (157811)

LOCATION: Elevation: 1055' Quadrangle: Gilmer 7.5'

District: Glenville County: Gilmer

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company EQT Production Company
120 Professional Place
Bridgeport, WV 26330

Coal Operator or Owner
Gladis Mavis Lowther
461 Right Ellis Road
Linn, WV 26384

Coal Operator or Owner _____

Agent John Damator

Permit Issued Date 04/22/2014

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Upshur ss:

William Adkins and Kevin Metz being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 5th day of August, 2014 and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Cement	1814'	1680'	2 7/8" 0'	1899'
Cement	1620'	1601'	8 5/8" 0'	217'
Cement	1404'	1200'		
Cement	1200'	1000'	Perforated 2 7/8" @ 1353', 5 perfs	
Cement	277'	0'	Cut 2 7/8" @ 1192'	

Description of monument: 7" pipe 4' above ground with API #

and that the work of plugging and filling said well was completed on the 18th day of August, 2014.

And further deponents saith not.

Kevin Metz
William Adkins

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
DENISE H. PULLIAM
49 W. LINCOLN ST.
BUCKHANNON, WV 26201
My commission expires June 12, 2016

Sworn and subscribe before me this 21st day of August, 2014

My commission expires: 06/12/2016

Denise H. Pulliam
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Bryan O'Hara 8-21-14 Title: Inspector

WR-38
Rev. 5/08

API # 47-21-03448

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Coastal Lumber Company Operator Well No.: 154061 Baker 3

LOCATION: Elevation: 11489 Quadrangle: Gilmer
District: Glenville County: Gilmer
Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.
Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company: EQT Production Company
1710 Pennsylvania Avenue
Charleston, WV 25302

Agent: John Damato
Permit Issued Date: 12-11-2013

Coal Operator or Owner: Coastal Lumber Company
Attn. Ed Kraynok
PO Box 709
Buchannon, WV 26301

Coal Operator or Owner: _____

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF ~~WEST VIRGINIA~~, KY
County of Floyd ss:

Charles Moore and Rodney Osborne being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 23rd day of July, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
6% Gel	1322	Surface	795' of 4 1/2"	1859' of 4 1/2"
Class A Cement	1322	1301	2570' of 2 3/8"	800' of 8 5/8"
Class A Cement	1282	995		
Class A Cement	769	540		
Class A Cement	300	Surface		

Description of monument: 7" casing w/ EQT and API # 36" above ground and that the work of plugging and filling said well was completed on the 30th day of July, 2014.

And further deponents saith not. Charles Moore
Rodney Osborne

Sworn and subscribe before me this 31st day of July, 2014

My commission expires: 9-26-14

Michelle Handshoe
Notary Public

MICHELLE HANDSHOE
NOTARY PUBLIC
ID NO. 426403
MY COMMISSION EXPIRES
9-26-14
STATE AT LARGE, KY.

Affidavit reviewed by the Office of Oil and Gas: Bryan O'Hern 8-13-14 Title: Inspector

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
WILLIAM H. PARRISH
Lease or Property Owner
9 OCTANT WAY, MIDDLE RIVER, MD 21550
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5342
Well No.
HAYHURST, J.
Farm

Received
Office of Oil & Gas
SEP 08 2014

STATE INSPECTOR SUPERVISING PLUGGING [signature] 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 28th day of July, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Removed 2027' of sucker rods from Surface to 2027'. Removed 2040' of 2 3/8" tubing from Surface to 2040'. Tagged top of 5 ½" casing at 1904'. Left 126' of 5 ½" casing in the hole from 1904' to 2030'. Removed 1446' of 7" casing from Surface to 1446'. Left 456' of 7" casing in the hole from 1446' to 1902'. Cemented bottom hole plug from 2040' to 1728' with 100 sacks of Expandable Cement. Removed 1117' of 8 5/8" casing from Surface to 1117'. Left 263' of 8 5/8" casing in the hole from 1117' to 1380'. Removed 111' of 10 ¾" casing from Surface to 111'. Left 181' of 10 ¾" casing in the hole from 111' to 292'. Cleaned 9 7/8" hole from Surface to 1117'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 890' to 897'. Reduced hole to 6 ¼". Cleaned 6 ¼" hole from 1117' to 1728'. Tagged top of bottom hole plug at 1728'. Left 20' of 16" conductor casing in the hole from the surface to 20'. **Cemented hole from 1728' back to surface as follows:** From 1728' to 1097' with 105 sacks of Expandable Cement. From 1097' to 790' with 155 sacks of Thixotropic Cement with green dye. From 790' back to the Surface with 335 sacks of Expandable Cement. Cement did circulate at the surface.		16" Conductor 5 ½" Casing 7" 8 5/8" 10 ¾" 2 3/8' Sucker Rods	0' 0' 1446' 1117' 111' 2040' 2027'	20' 126' 456' 263' 181 0' 0'

Coal Seams		Description of Monument
Pittsburgh	(890' – 897')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 14th day of August, 2014

And further deponents saith not.

[signature]
Delbert Moore

[signature]
Kevin S. Wright

Sworn to and subscribed before me this 4th **day of** September 2014

[signature]
Kara Beth Forst
Notary Public

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

My commission expires: 11/4/23

Permit No. 47-049-00465-P
Well No. 5342

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
JEFFREY MICHAELS, ET AL
Lease or Property Owner
PO BOX 221, MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
R-273 (1)
Well No.
MICHEALS, JEFFREY, ET AL
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 9th day of July, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 4 ¾" hole through 5 ½" casing from Surface to 1985'. Removed 1985' of 5 ½" casing from Surface to 1985'. Left an unknown amount of 5 ½" casing in the hole from 1985' to an unknown depth. Cleaned 6 ¼" hole through 7" casing from Surface to 1954'. Cut 7" casing at the following depths: 1852', 1748', 1647', 1539', 1434', 1328', 1222', 1108', and 1020'. Cemented bottom hole from 1985' to 1519' with 75 sacks of Expandable Cement. Removed 919' of 7" casing from Surface to 930'. Left 1024' of 7" casing in the hole from 930' to 1954'. Cleaned 12 ¼" hole from Surface to 242'. Reduce hole to 9 7/8". Cleaned 9 7/8" hole from 242' to 878'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 699' to 707'. Reduced hole to 6 ¼". Cleaned 6 ¼" hole from 878' to 1519. Tagged bottom hole plug at 1519'. **Cemented hole from 1519' back to surface as follows;** From 1519' to 907' with 105 sacks of Expandable Cement. From 907' to 599' with 170 sacks of Thixotropic Cement with Green Dye. From 599' back to the Surface with 250 sacks of Expandable Cement. Cement did circulate at the Surface. Left 20' of 16" conductor casing in the hole from Surface to 20'.		16" Conductor 7" 5 ½"	0' 919' 1985'	20' 1024' Unknown
Coal Seams		Description of Monument		
Pittsburgh	(699' – 707')	77" of 7" casing w/ company name, well number,		
		permit number and date cemented stated on 7"		
		casing. Well marker will be attached to cement		
		plug at ground level.		

Received
Office of Oil & Gas
SEP 08 2014

... and that the work of plugging and filling said well was completed on the 24th day of July, 2014

And further deponents saith not.

Delbert Moore
Delbert Moore

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 27 day of August 2014

Kara Beth Forsit
Notary Public

My commission expires: 11/4/23

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forsit
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

Permit No. 47-049-00668-P
Well No. R-273 (1)

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
WILLIAM H. PARRISH
Lease or Property Owner
9 OCTANT WAY, MIDDLE RIVER, MD 21220
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
2885
Well No.
PARRISH, WILLIAM H.
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 27th day of May, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Removed 712' of 2 3/8" tubing from Surface to 712'. Cleaned 12 1/4" hole from Surface to 224'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 224' to 775'. Tagged top of 8 5/8" casing at 775'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 775' to 1156'. Tagged solid plug at 1156'. Removed 381' of 8 5/8" casing from 775' to 1156'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 903.2' to 909.8'. Tagged solid plug at 1156'.		16" Conductor	0'	20'
		8 5/8" Casing	381'	Unknown
		2 5/8"	712'	0'
Cemented hole from 1156' back to surface as follows; From 1156' to 780' with 200 sacks of Thixotropic Cement with green dye. From 780' back to the Surface with 390 sacks of Expandable Cement. Cement did circulate at the surface. Left 10' of 16" conductor casing in the hole from the surface to 20'.				

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
Pittsburgh	(903.2' – 909.8')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 8th day of July, 2014

And further deponents saith not.

Delbert Moore
Delbert Moore

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 27 day of August 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
79 Grum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

Permit No. 47-049-02295-P
Well No. 2885

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26554
Address
CONSOLIDATION COAL COMPANY
Lease or Property Owner
1 BRIDGE ST. MONONGAH, WV 26554
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5
Well Location
MANNINGTON
District
MARION
County
5052
Well No.
CONSOLIDATION COAL COMPA
Farm

STATE INSPECTOR SUPERVISING PLUGGING Bill Hardesh 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

ROGER MOORE and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 4th day of June, 2014 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
Cleaned 12 ¼" hole from Surface to 354'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 354' to 636'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 636' to 1372'. Cleaned 7 7/8" hole through the Pittsburgh Coal seam from 1004' to 1011'. Reduced hole to 6 ¼". Cleaned 6 ¼" hole from 1372' to 2465'. Cemented bottom hole from 2465' to 1211' with 395 sacks of Expandable Cement. Tagged cement plug at 1211'. Cemented hole from 1211' back to the surface as follows: From 1211' to 904' with 165 sacks of Thixotropic Cement with dye. From 904' to back to the Surface with 408 sacks of Expandable Cement. Cement did circulate at the Surface. Left 20' of 16" conductor casing in the hole from Surface to 20'.		16" Conductor	0'	20'

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
PITTSBURGH	1004' to 1011'	77" of 7" casing w/company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing. Well marker will be attached to the
(Name)		cement plug at ground level.

... And that the work of plugging and filling said well was completed on the 19th day of July, 2014.

And further deponents saith not.

Roger Moore
Roger Moore

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 2nd day of September 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Permit No. 47-49-02309-P
Well No. 5052

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Lease or Property Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5125
Well No.
CONSOLIDATION COAL COMPA
Farm

STATE INSPECTOR SUPERVISING PLUGGING Bill Hunchuck 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MARK WILSON and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 25th day of June, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 ¼" hole from the Surface to 294'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 294' to 1220'. Tagged top of 8 5/8" casing at 1220'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1220' to 1878'. Left 258' of 8 5/8" casing in the hole from 1220' to 1478'. Remaining 8 5/8" casing ripped and/or parted at the following depths: From 1220' to 1225', from 1261' to 1272', from 1272' to 1281', from 1281' to 1300', and 1372' to 1379'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 991' to 997'. Left 20' of 16" conductor casing in the hole from Surface to 20'. **Cemented hole from 1878' back to surface as follows:** From 1878' to 1197' with 115 sacks of Expandable Cement. From 1197' to 891' with 190 sacks of Thixotropic Cement with green dye. From 891' back to the Surface with 365 sacks of Expandable Cement. Cement did circulate at the Surface.		16" Conductor 8 5/8"	0' 0'	20' 258'

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
Pittsburgh	(991' – 997')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 11th day of July, 2014

And further deponents saith not.

mark wilson
Mark Wilson

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 2 day of September 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

Permit No. 47-049-02312-P
Well No. 5125

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Lease or Property Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
WALLACE, WV 7.5'
Well Location
MANNINGTON
District
MARION
County
6184
Well No.
CONSOLIDATION COAL COMPA
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MICHAEL MITCHELL and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 1st day of July, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 ¼" hole from Surface to 147'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 147' to 1106'. Tagged top of 7" casing at 1106'. Reduced hole to 6 ¼". Cleaned 6 ¼" hole from 1106' to 2434'. Removed 248' of 7" casing from 1106' to 1354'. Left 1069' of 7" casing in the hole from 1354' to 2423'. Cut remaining 7" casing at the following depths: 1945', 1840', 1742', 1640', 1542', and 1440'. Cleaned 9 7/8" hole from 1106' to 1354'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 1091' to 1097'. **Cemented hole from 2434' back to surface as follows:** From 2434' to 1297' with 190 sacks of Expandable Cement with Gas Blocker additive. From 1297' to 991' with 175 sacks of Thixotropic Cement with dye. From 991' back to the Surface with 460 sacks of Expandable Cement. Cement did circulate at the Surface. Left 19' of 16" conductor casing in the hole from Surface to 19'.		16" Conductor 7"	0' 248'	19' 1069'
Coal Seams		**Description of Monument**		
Pittsburgh	(1091' – 1097')	77" of 7" casing w/ company name, well number,		
		permit number and date cemented stated on 7"		
		casing. Well marker will be attached to cement		
		plug at ground level.		

Received
Office of Oil & Gas
SEP 08 2014

... and that the work of plugging and filling said well was completed on the 21st day of July, 2014

And further deponents saith not.

[signature]
Michael Mitchell

[signature]
Kevin S. Wright

Sworn to and subscribed before me this 25 day of August 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Permit No. 47-049-02314-P
Well No. 6184

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
MARSHALL & DICK CARTRIGHT (C/O JUDITH MYERS)
Lease or Property Owner
1032 PLUM RUN RD., MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
4459
Well No.
CARTRIGHT, MARSHALL & DICK
Farm

STATE INSPECTOR SUPERVISING PLUGGING [signature] 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MICHAEL CAMPBELL and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 9th day of June, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 6 ¼" hole from Surface to 2039'. Tagged plug at 2039'. Cemented bottom hole from 2039' to 1613' with 70 sacks of Expandable Cement. Removed 813' of 7" casing from the hole from Surface to 813'. Section milled 19' window in 7" casing from 911' to 930'. Section milled through the Pittsburgh Coal seam from 916' to 923'. Left 1070' of 7" casing in the hole from 813' to 911' and 930' to 1902'. Remaining 7" casing was cut at the following depths: 1796', 1690', 1581', 1474', 1368', 1265', 1135', 1089', 1034', 892', 849', and 829'. Cleaned 12 ¼" hole from Surface to 258'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 258' to 813'. Reduced hole to 6 ¼". Cleaned 6 ¼" hole from 813' to 1613'. Tagged bottom plug at 1613'. Left 20' of 16" conductor casing in the hole from Surface to 20'. **Cemented hole from 1613' back to surface as follows:** From 1613' to 1123' with 60 sacks of Expandable Cement. From 1123' to 816' with 60 sacks of Thixotropic Cement with dye. From 816' back to the Surface with 660 sacks of Expandable Cement. Cement did circulate at the Surface.		16" Conductor 7" Casing	0' 832'	20' 1070'

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
Pittsburgh	(916' – 923')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 10th day of July, 2014

And further deponents saith not.

[signature]
Michael Campbell

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 22 day of August 2014,

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2021

Permit No. 47-049-02316-P
Well No. 4459

FORM WR-38

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

API # 47-51-00323
WELL #5013

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, on copy mailed to the Division, one copy to be retained by the Well Operator, and the third copy (and extra copies if required) should be mailed to each coal operator at their respective address

Consol Pennsylvania Coal Company LLC
Coal Operator or Owner
1000 Consol Energy Drive, Canonsburg, PA 15317
Address
Consol Pennsylvania Coal Company LLC
Coal Operator or Owner
1000 Consol Energy Drive, Canonsburg, PA 15317
Address
Mildred G. Strope Est.
Lease or Property Owner
RR 4 Box 204 Cameron, WV 26033
Address of Lease or Property Owner

Consol Pennsylvania Coal Company LLC
Name of Well Operator
1000 Consol Energy Drive, Canonsburg, PA 15317
Complete Address
Majorsville, WV 7.5'
Well Location
Webster
District
Marshall
County
5013
Well No.
Mildred G. Strope Est.
Farm

STATE INSPECTOR SUPERVISING PLUGGING James L. Nicholson 8-5-14
Date

AFFIDAVIT

State of West Virginia
County of Roane:

Joe Sommerville and Ed Burrows Jr., being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consol Pennsylvania Coal Company, LLC, Well Operator, and participated in the work of plugging and filling the above well, that said work was commenced on 6-12-14, and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		Size & Kind		
Clean out with 6 ¼" bit to 1805' and set down on cement plug. Log with Coastal Drilling, showed TD at 1805' and bottom of 7" casing at 1805'. Ran bond log with Coastal and showed it was bonded. Make cuts in casing at 1757', 1557', 1357', 1157', 957', 907', 857', 807', 702', 602' and 430'. Log with Ryan/Coal Company logger, log showed all cuts were ok and TD at 1805'. Pittsburgh Coal from 752' to 757'. Plugged from 1805' up to 957' with Omega using 130 sacks of expanding cement. Cut casing at 250' and tried to pull (no recovery). Sand cut casing with Baker Hughes at 759', 757', 755.5', 754', 752.5' and 750.5'. Wash sand out of hole to 957' (top of cement). Log with Ryan/Coal Company logger and showed all sand cuts were ok. Plug from 957' up to surface with Omega using 60 sacks of thix from 957' up to 652' and 100 sacks of expanding cement from 652' up to surface.		Cemented hole from 1805' to 957' with 130 sacks of expanding cement. Cemented hole from 957' to 652' with 60 sacks of Thix with Yellow Dyed cement. Cemented hole from 652' to surface with 100 sacks of expanding cement. Total plug was 290 sacks of cement and cement did circulate.	16" casing (0) 13 3/8" casing (0) 8 5/8" casing (0) 7" casing (0)	20' Unknown Unknown Cut from surface (1805')
Coal Seams		Description of Monument		
Pittsburgh Coal	752' to 757'	7" well marker, 77" long with Consol Coal Co.,		
(Name)		Well number, permit number, date and solid plug		
(Name)		Stated on 7" casing. Well marker will be attached		
(Name)		To solid cement plug at ground level.		

... and that the work of plugging and filling said well was completed on 6-26-14.

And further deponents saith not.

Joe Sommerville
Joe Sommerville

Ed Burrows Jr.
Ed Burrows Jr.

Sworn to and subscribed before me this the 29th July 14

David N. Brannon
Notary Public

My commission expires on: December 10, 2017

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
David N. Brannon
HC 75 Box 410
Chloe, WV 25235
My Commission Expires December 10, 2017

RECEIVED
Office of Oil and Gas
SEP 08 2014
WV Department of Environmental Protection

FORM WR-38

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

API # 47-51-00337
WELL #5012

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, on copy mailed to the Division, one copy to be retained by the Well Operator, and the third copy (and extra copies if required) should be mailed to each coal operator at their respective address

Consol Pennsylvania Coal Company LLC
Coal Operator or Owner
1000 Consol Energy Drive, Canonsburg, PA 15317
Address
Consol Pennsylvania Coal Company LLC
Coal Operator or Owner
1000 Consol Energy Drive, Canonsburg, PA 15317
Address
Mildred G. Strope Est.
Lease or Property Owner
RR 4 Box 204 Cameron, WV 26033
Address of Lease or Property Owner

Consol Pennsylvania Coal Company LLC
Name of Well Operator
1000 Consol Energy Drive, Canonsburg, PA 15317
Complete Address
Majorsville, WV 7.5'
Well Location
Webster
District
Marshall
County
5012
Well No.
Mildred G. Strope Est.
Farm

Received
Office of Oil & Gas
SEP 08 2014

STATE INSPECTOR SUPERVISING PLUGGING James Wickline 8-5-14
Date

AFFIDAVIT

State of West Virginia
County of Roane:

Joe Sommerville and Ed Burrows Jr., being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consol Pennsylvania Coal Company, LLC, Well Operator, and participated in the work of plugging and filling the above well, that said work was commenced on 7-7-14, and that the well was plugged in the following manner:

Sand or Zone Record / Formation	Filling Material	Plugs Used / Size & Kind	Casing Pulled	Casing Left In
Kill well with water. Log well with Blue Dot Wireline to 1857'. Set wireline plug (cast iron) at 1850' due to storage field. Run bond log on 7" casing with Coastal Wireline and log showed it was bonded. Make cuts in casing at 1750', 1650', 1550', 1450', 1350', 1250', 1150', 1050', 937', 887', 837' and 787'. Log with Ryan/Coal Company logger, log showed all cuts were ok and TD at 1850' (bridge plug). Pittsburgh Coal from 732' to 737'. Plugged from 1850' up to 937' with Omega using 145 sacks of expanding cement. Cut casing at 680', 580', 480', 380', 280', 180' and 90'. Tried to pull (no recovery). Sand cut casing with Baker Hughes at 740', 737.5', 736', 734.5', 733', 731.5' and 729'. Wash sand out of hole to 937' (top of cement). Log with Ryan/Coal Company logger and showed all sand cuts were ok. Plug from 937' up to surface with Omega using 60 sacks of thix from 937' up to 632' and 100 sacks of expanding cement from 632' up to surface.		1850' Wireline Plug Installed (cast iron) Cemented hole from 1850' to 937' with 145 sacks of expanding cement. Cemented hole from 937' to 632' with 60 sacks of Thix with Yellow Dyed cement. Cemented hole from 632' to surface with 100 sacks of expanding cement. Total plug was 305 sacks of cement and cement did circulate.	13 3/8" casing (0) 8 5/8" casing (0) 7" casing (0)	Unknown Unknown 1857' (from surface to 1857')

Coal Seams		Description of Monument
Pittsburgh Coal	732' to 737'	7" well marker, 77" long with Consol Coal Co.,
(Name)		Well number, permit number, date and solid plug
(Name)		Stated on 7" casing. Well marker will be attached
(Name)		To solid cement plug at ground level.

... and that the work of plugging and filling said well was completed on 7-17-14.

And further deponents saith not.

Joe Sommerville
Joe Sommerville

Ed Burrows Jr.
Ed Burrows Jr.

Sworn to and subscribed before me this the 29th July 14

David N. Brannon
Notary Public

My commission expires on: December 10, 2017

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
David N. Brannon
HC 75 Box 410
Chloe, WV 25235
My Commission Expires December 10, 2017

WR-38
Rev. 5/08

API # 59-00499

ORIGINAL

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: POCAHONTAS LAND CORPORATION Operator Well No.: 656596 (USSC#13)

LOCATION: Elevation: 1479' Quadrangle: BAMABUS 7.5'
District: MAGNOLIA County: MINGO
Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.
Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company EQT PRODUCTION COMPANY
120 PROFESSIONAL PLACE
BRIDGEPORT, WV 26330

Coal Operator or Owner POCAHONTAS LAND CORPORATION
P.O. BOX 1517
BLUEFIELD, WV 247041

Agent REX C. RAY

Coal Operator or Owner

Permit Issued Date 4/15/2014

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of KANAWHA ss:

ROGER McCOMAS and OSWALD WILEY being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 10 day of JUNE, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
GEL HOLE	SURFACE	3,052'		
CEMENT	2,863'	2,600'	PULLED 2,863' OF 3 1/2"	189'
CEMENT	2,149'	1,908'	PULLED 2086' OF 7"	PERF 8 5/8" FROM 1958' - 1954' - 777' LEFT
CEMENT	1,640'	1,300'	PULLED 547' OF 8 5/8"	PERF 8 5/8" 1530'-1544', 1530' - 1525', 1453' LEFT
CEMENT	600'	450'	PULLED 500' OF 10 3/4"	PERF 8 5/8" 1475'-1470', 1500' - 1395' NONE LEFT
CEEMNT	340'	SURFACE		PERF 10 3/4" FROM 254'-200', 174' - 169', 102' - 98'

Description of monument: ERECT MONUMENT WITH API: 47-5900499 and that the work of plugging and filling said well was completed on the 24TH day of JUNE, 2014.

And further deponents saith not. Roger McComas
Oswald Wiley

Sworn and subscribe before me this 25th day of JUNE, 2014

My commission expires: FEBRUARY 10, 2015

Danielle N. Bays
Notary Public

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
DANIELLE N. BAYS
Cunningham Energy, LLC
3230 Pennsylvania Avenue, Charleston, WV 25302
My Commission Expires February 10, 2015

Affidavit reviewed by the Office of Oil and Gas: _____ Title: inspector OOG

WR-38
Rev. 5/08

API # 47-05901620

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

ORIGINAL

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: ARK LAND COMPANY Operator Well No.: 506664

LOCATION: Elevation: 1492' Quadrangle: BARNABUS 7.5

District: MAGNOLIA County: MINGO

Latitude: _____ Feet South of _____ Deg. _____ Min. _____ Sec.

Longitude: _____ Feet West of _____ Deg. _____ Min. _____ Sec.

Well Type: OIL _____ GAS X

Company: EQT PRODUCTION COMPANY
120 PROFESSIONAL PLACE
BRIDGEPORT, WV 26330

Agent: REX C. RAY

Permit Issued Date: 4/15/2014

Coal Operator or Owner: POCAHONTAS LAND CORP.
P.O. BOX 1517
BLUEFIELD, WV 24701

Coal Operator or Owner: HAMPDEN COAL
P.O. BOX 1389
GILBERT, WV 25621

Received
Office of Oil & Gas
SEP 08 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of KANAWHA ss:

ROGER McCOMAS and OSWALD WILEY being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 25 day of JUNE, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
GEL HOLE	SURFACE	3863'		
CEMENT	3863'	3400'	7.3 BBL. CEMENT - 13 DISCP.	
CEMENT	3240'	2682'	0' OF 7"	2732' OF 7"
CEMENT	1940'	1685'	1,888' OF 4 1/2"	3252'
CEMENT	1519'	1392'		
CEMENT	1051'	900'	0' - 9 5/8"	948' OF 9 5/8"
CEMENT	480'	SURFACE	NO PERFS AS PER INSPECTOR	

Description of monument: ERECT MONUMENT WITH API: 47-04700252 and that the work of plugging and filling said well was completed on the 15 day of JULY, 2014.

And further deponents saith not. Roger McComas
Oswald Wiley

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
DANIELLE N. BAYS
Cunningham Energy, LLC
3230 Pennsylvania Avenue, Charleston, WV 25302
My Commission Expires February 10, 2015

Sworn and subscribe before me this 15 day of JULY, 2014

My commission expires: 2/10/2015

Danielle N. Bays
Notary Public

Affidavit reviewed by the Office of Oil and Gas: _____ Title: inspector OOG

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

COALQUEST DEVELOPMENT, LLC
Coal Operator or Owner
2708 CRANBERRY SQUARE MORGANTOWN, WV 26508
Address
PAMELA JO LUSHER
Lease or Property Owner
2480 JAMES RIVER TPKE ONA, WV 25545
Address
VALERIE E. MOORE
Lease or Property Owner
c/o PAMEL JO LUSHER, 2480 JAMES RIVER TPKE ONA, WV 25545
Address
RICHARD DANIEL CLARK
Lease or Property Owner
c/o PAMEL JO LUSHER, 2480 JAMES RIVER TPKE ONA, WV 25545
Address

ICG TYGART VALLEY, LLC
Name of Well Operator
2708 CRANBERRY SQUARE MORGANTOWN, WV 26508
Complete Address
GRAFTON (378)
Well Location
KNOTTSVILLE
District
TAYLOR
County
CNGD1553
Well No.
LUSHER, PAMELA JO & VALERII
Farm

STATE INSPECTOR SUPERVISING PLUGGING Kenneth Grayson 8-14-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of ~~MONONGALIA~~ TAYLOR ss:

MICHAEL CAMPBELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by ICG Tygart Valley, LLC well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 10th day of July, 2014 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
Cleaned 7 7/8" hole from Surface to 1488'. Tagged solid plug at 1488'. Cleaned 7 7/8" hole through the Lower Kittanning Coal seam from 488.8' to 493.5'. Left 939' of 8 5/8" casing in the hole from Surface to 970'. Section milled 31' of 8 5/8" casing through the Lower Kittanning Coal seam from 475' to 506'. Left 5' of 16" conductor casing in the hole from Surface to 5'. Cemented hole from 1488' back to Surface as follows: From 1488' to 950' with 135 sacks of Expandable Cement. From 950' to 277' with 190 sacks of Thixotropic Cement with dye. From 277' back to the Surface with 80 sacks of Expandable Cement. Cement did circulate at the Surface.		16" Conductor Casing 8 5/8" Casing	0' Milled 31'	5' 939'

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
LOWER KITTANING	488.8' to 493.5'	77" of 7" casing w/company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing. Well marker will be attached to the
(Name)		cement plug at ground level.

... And that the work of plugging and filling said well was completed on the 18th day of July, 2014

And further deponents saith not.

Michael Campbell

Kevin S. Wright

Sworn to and subscribed before me this 7 day of August 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Permit No. 47-91-00484-P
Well No. CNGD1553

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

CuD

FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

COALQUEST DEVELOPMENT, LLC
Coal Operator or Owner
2708 CRANBERRY SQUARE MORGANTOWN, WV 26508
Address
COALQUEST DEVELOPMENT, LLC
Coal Operator or Owner
2708 CRANBERRY SQUARE MORGANTOWN, WV 26508
Address
WILLIS NESTOR
Lease or Property Owner
ROUTE 1, BOX 475, GRAFTON, WV 26354
Address

ICG TYGART VALLEY, LLC
Name of Well Operator
2708 CRANBERRY SQUARE MORGANTOWN, WV 26508
Complete Address
THORNTON (638)
Well Location
KNOTTSVILLE
District
TAYLOR
County
ONDA NESTOR 2
Well No.
NESTOR, WILLIS
Farm

STATE INSPECTOR SUPERVISING PLUGGING Kenneth Gaynor 8-14-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of ~~MONONGALIA~~ TAYLOR ss:

RUSSELL SMALLWOOD and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by ICG Tygart Valley, LLC well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 16th day of June, 2014 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
Cleaned 3 ½" hole from Surface to 5187'. Tagged Solid plug at 5187'. Cement bottom hole from 5187' to 2410' with 160 sacks of Expandable Cement. Removed 2407' of 4 ½" casing from Surface to 2407'. Left approximately 2847' of 4 ½" casing in the hole from 2407' to ~5254' (Depth taken from old well record). Cleaned 7 7/8" hole from Surface to 2107'. Encountered extreme caving which caused the drill string to become stuck in the hole at 1758'. Left 93' of drill string in the hole from 1758' to 1665'. Section milled 8 5/8" casing from 688' to 715' through the Lower Kittanning Coal seam from 699.7' to 704.9'. Possible small junk metal through the Lower Kittanning Coal seam from 699.7' to 704.9'. Left 1076' of 8 5/8" casing in the hole from Surface to 688' and from 715' to 1103'. Left Freshwater Gel plug in the hole from 2410' to 1650' Cemented hole from 1650' back to surface as follows: From 1650' to 1110' with 146 sacks of Expandable Cement. From 1110' to 600' with 150 sacks of Thixotropic Cement with green dye. From 600' to Surface with 189 sacks of Expandable Cement. Cement did circulate at the surface. Left 6 ½' of 16" conductor casing in the hole from the surface to 6 ½'.		16" Conductor Casing 8 5/8" Casing 4 1/2" Casing	0' Milled 27' 2407'	6 ½' 1076' ~2847'

Received
Office of Oil & Gas
SEP 08 2014

Coal Seams		Description of Monument
LOWER KITTANING	699.7 to 704.9	77" of 7" casing w/company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing. Well marker will be attached to the
(Name)		cement plug at ground level.

... And that the work of plugging and filling said well was completed on the 3rd day of July, 2014

And further deponents saith not.

Russell Smallwood
Russell Smallwood

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 14 day of August 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23

Permit No. 47-91-00810-P
Well No. ONDA NESTOR 2

Official Seal
Notary Public, State Of West Virginia
Kara Beth Forst
North American Drillers LLC
70 Gum Spring Rd
Morgantown WV 26505
My commission expires November 4, 2023

WR-38
Rev. 5/08

API # 47-107-01746

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Cabot-Wood Operator Well No.: 1

LOCATION: Elevation: 855' Quadrangle: South Parkersburg
District: Lubeck County: Wood
Latitude: 8257 Feet South of 39 Deg. 15 Min. 00 Sec.
Longitude: 6969 Feet West of 81 Deg. 35 Min. 00 Sec.

Received
AUG 29 2014
Office of Oil and Gas
WV Dept. of Environmental Protection

Well Type: OIL _____ GAS X

Company: Cabot Oil & Gas Corporation
Five Penn Center West, Ste. 401
Pittsburgh, PA 15276

Coal Operator or Owner: John H. & Donna K. Whitlatch (Owner)
2222 Larkmead Road
Parkersburg, WV 26101

Coal Operator or Owner: Not Operated

Agent: Whitney Johnson

Permit Issued Date: 11/15/2013

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Wood ss:

Perk McDowell and Marshall Hornsby being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 24th day of August, 2014, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Shalecem	7,100'	6,600'	NA	
Halcem	6,600'	5,875'	NA	
Halcem	400'	200'	NA	

RECEIVED
Office of Oil and Gas
SEP 08 2014
WV Department of
Environmental Protection

Description of monument: Erect monument with API #47-107-01746 and that the work of plugging and filling said well was completed on the 27th day of August, 2014.

And further deponents saith not.

Perk McDowell
Marshall Hornsby

COMMONWEALTH OF PENNSYLVANIA
Notarial Seal
Constance C. Carden, Notary Public
McDonald Boro, Washington County
My Commission Expires Nov. 16, 2017
MEMBER, PENNSYLVANIA ASSOCIATION OF NOTARIES

Sworn and subscribe before me this 27th day of August, 2014

My commission expires: 11/16/2017

Constance C. Carden
Notary Public

9/5/2014

Affidavit reviewed by the Office of Oil and Gas: James S. Thomas Title: Inspector